

## Details of Construction Works

Sl No	Name of Work	Estimate-Rs.	Present Status	Date of Commencement	Total Amount Deposited	Agency	Remarks
<b>Mangattuparamba Campus</b>							
<b>A</b>	<b>WORKS COMPLETED</b>						
1.	C/O Admn. Block	44629100	Completed , Settled	29/03/1999	4,05,60,682	CPWD	
2	Additional area in the 1st floor	3316950	-do-	11/09/2001	14,08,856	CPWD	
3	Compound wall	2548700	-do-	12/08/2001	40,49,335	CPWD	
4	C/O Physical education and sports science block	14693240	-do-	27/08/2002	1,05,05,290	CPWD	
5	C/O Academic block for Department of Information Science & Technology	3,15,55,700	Completed, , final payment not Settled	30/01/03	2,19,05,000	CPWD	
6	C/O Guest house for Kannur University, Mangattuparamba	12172300	Completed, , final payment not Settled	30/01/03	1,00,40,000	CPWD	
7	C/O Mens Hostel for D/O Physical Education & Sports Science	1,21,39,000	Completed, , final payment not Settled	06/03/2003	70,08,000	CPWD	
8	C/O Womens hostel for D/O Physical Education & Sports Science	72,47,000	-do-	06/03/2003	43,93,000	CPWD	
9	Bore Well	7,66,174	Completed, , final payment not Settled	7/05/2003	7,66,173	CPWD	
10	Canteen Building	16,40,249 (Settled 15,91,548)	Completed & Settled	15/05/02	15,91,548	Nirmithi Kendra	
11	Post Office building	3,08,301 (Settled 3,14,564)	-do-	30/10/02	3,14,564	Nirmithi Kendra	
12	Construction of arch gate at Dharmasala	2,21,688 (Settled 1,88,135)	-do-		1,88,135	CPWD	
13	Construction of Cabin for A.R s ( SDE & Pl. D) and Store room of SDE		Completed & Settled.		68,125	Nirmithi Kendra	
<b>B</b>	<b>Works In Progress</b>						
1	SH: C/O OH tank and UG Sump	4318199	Pipe line work in balance	2/11/03	24,39,000	CPWD	
2	C/O Gymnasium for D/O Physical Education	22918000	Work in Progress	06/03/03 (20/02/04)	2,21,52,000	CPWD	
3	Open Well	7,73,335	Work is not in Progress	07/05/03		CPWD	
4	C/o Play field	7479000	Work in Progress	17/08/04	74,70,000	CPWD	
5	Development works at Kannur University, Mangattuparamba	98,64,673	Work in Progress 90% completed	06/08/05	97,88,000	CPWD	
6	Construction of seminar complex	1,72,71,000	Work order issued			CPWD	

7	C/o Vertical extensions second floor of A/A block , Mangattuparmba	1,89,64,600	Work in progress		63,00,000	CPWD	
<b>Payyannur Campus</b>							
<b>A. Works in Progress</b>							
1	C/O Academic block for Department of Chemical Science	31504000	Work is not in progress	21/06/04	2,43,03,000	CPWD	
2	Open Well -do- SH:		No progress	28/02/2005		CPWD	
3	C/O Compound wall for Department of Chemical Science ,Payyannur	3266146	Work in Progress	07/03/05	2388000	CPWD	
4	C/o. Vertical extension block of Dept. of Chemical Science		Work not started			CPWD	
5	C/o. Compound gate & Entrance Structure		Agreement not executed			Nirmithi Kendra	
6	C/o women's hostel	80,00,000				Nirmithi Kendra	
7	Development work C/o. OH Tank-Rain water harvesting & horticulture work		Work order issued (UGC)			CPWD	

<b>PALAYAD CAMPUS</b>							
A	Works Completed						
1	C/O Academic/ Administrative Bldg. G.F.	3,12,69,252	Completed & Settled		3,06,37,999	CPWD	
2	SH: C/O B8 floor of Academic & Admn. Block SH: Vertical extension- I st Floor	2,43,27,520	Completed , Amount not settled	30/06/2003	2,11,82,000	CPWD	
3	Annual maintenance ( Painting ) a) Admn Block Gnd Floor b) Teachers flat c) Ladies Hostel		Work in progress		5,89,300	CPWD	
4	Construction of lab animal house for the Department of Bio-Sciences	8,00,000 Bill Amount. 8,00,000/-	Completed & Settled		8,00,000	Nirmithi Kendra	
5	Light weight roofing over existing ladies hostel	3,50,000	Completed				

6	Maintenance of building of the School of Legal Studies	3,50,000	Completed & Settled		1,88,135		
<b>B</b>	<b>Work In Progress</b>						
1	C/o Vertical Extension – Second Floor of Academic and Administrative block at Palayad	1,40,00,000/- [1,23,26,363/ - 16,74,535/-]	Work order issued CPWD ( Slow Progress)				Tendering Stage
2	Construction of first floor - animal house	9,00,000	Estimate received - to be approved		2,70,000		
3	Construction of canteen building	16,00,000	In Progress		13,60,000	Nirmithi Kendra	
4	Construction of Women's Hostel	64,00,000	In Progress		54,40,000		

### MANANTHAVADY CAMPUS

<b>A</b>	<b>Work Completed</b>						
1	Academic Block - 1 class room	2,90,000	M.P. Fund				
2	Academic Block - 1 class room		M.L.A. Fund				
3	Construction of Administrative cum Academic Block	59,95,000	Completed	30/01/2003	49,99,710	Nirmithi Kendra	
<b>B</b>	<b>Work in Progress</b>						
1	Construction of Class room cum staircase room to the existing building	4,50,000	Work in progress		1,31,542	Nirmithi Kendra	
2	Construction of Class room -first floor to the existing building	5,50,000	-Do-		1,37,500	Nirmithi Kendra	
3	C/o Tribal Study Centre at Mananthavady.	48,00,000/-	-Do-		12,00,000	Nirmithi Kendra	
4	Campus Development works at Mananthavady.	8,00,000/-				Nirmithi Kendra	

### KASARAGOD CAMPUS

<b>A</b>	<b>Work in Progress</b>						
1	UTEC – Building . Administration cum Acad. Block	74,00,000/-	Approved plan & Estimate and forwarded to Nirmithi Kendra		37,00,000	Nirmithi Kendra	
2	C/o Compound Wall	9,38,000/-	Approved plan and estimate forwarded to Nirmithi Kendra.		2,34,500	Nirmithi Kendra	